



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 13, 2006**

**Case No. PU-06-317**

| General Contractor:                  |               | Address:           |              |              |
|--------------------------------------|---------------|--------------------|--------------|--------------|
|                                      | Name          | Company            | Office       | Cell         |
| <b>Project Manager</b>               | Edward Kelly  | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| <b>Sr. Construction Coordinator:</b> | Trent Mattick | Enbridge           | 701-857-0803 | 701-721-3356 |
| <b>Chief Inspector</b>               | Stan Johnson  | Tulsa Inspection   | N/A          | 870-665-1704 |

**Brief Description of Weekly Activities:**

**Stanley Station**

- Nothing to Report

**Beaver Lodge Station**

- Work progressed on the Booster Pump Foundation.

**Trenton Station**

- Nothing to Report

**Alexander Station**

- Nothing to Report

**Specific Activity on Project**

| Description            | % Complete | Description                 | % Complete |
|------------------------|------------|-----------------------------|------------|
| <b>Stanley Station</b> |            | <b>Beaver Lodge Station</b> |            |
| Civil                  | 15%        | Civil                       |            |
| Mechanical             |            | Mechanical                  |            |
| Electrical             |            | Electrical                  |            |
| Clean-up               |            | Clean-up                    |            |
| <b>Trenton Station</b> |            | <b>Alexander Station</b>    |            |
| Civil                  |            | Civil                       |            |
| Mechanical             |            | Mechanical                  |            |
| Electrical             |            | Electrical                  |            |
| Tank                   |            | Tank                        |            |
| Clean-up               |            | Clean-up                    |            |

**Significant Work Activity for next Week:**

Beaver Lodge: The goal is to finish concrete for booster pump foundation at Beaver Lodge. Prefabrication of piping to tie-in the booster pump will commence. It is planned to start the Building foundation on Nov. 27.

Stanley: It is planned to relocate an existing pole building which is in the way of the new pump location. Foundation work will start at Stanley when building foundation is complete at Beaver Lodge (which could be Dec. 4).

|  |
|--|
|  |
|--|

|                  |
|------------------|
| <b>Comments:</b> |
|                  |

| <b>Name</b>     | <b>Date</b>   |
|-----------------|---------------|
| Edward J. Kelly | Nov. 13, 2006 |