



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 20, 2006**

**Case No. PU-06-317**

<b>General Contractor:</b>		<b>Address:</b>		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Nothing to Report

**Beaver Lodge Station**

- Booster Pump Foundation complete. Prefabrication of piping commenced,

**Trenton Station**

- Nothing to Report

**Alexander Station**

- Nothing to Report

**Specific Activity on Project**

<b>Description</b>		<b>% Complete</b>	<b>Description</b>		<b>% Complete</b>
<b>Stanley Station</b>			<b>Beaver Lodge Station</b>		
Civil		85%	Civil		
Mechanical			Mechanical		
Electrical			Electrical		
Clean-up			Clean-up		
<b>Trenton Station</b>			<b>Alexander Station</b>		
Civil			Civil		
Mechanical			Mechanical		
Electrical			Electrical		
Tank			Tank		
Clean-up			Clean-up		

**Significant Work Activity for next Week:**

Beaver Lodge: No work will occur at this location the week of Nov. 20. Prefabrication of piping to tie-in the booster pump will continue the week of Nov. 27. It is planned to start the Building foundation on Nov. 27.

Stanley: It is planned to relocate an existing pole building which is in the way of the new pump location. Foundation work will start at Stanley when building foundation is complete at Beaver Lodge (which could be Dec. 4).

--

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	Nov. 20, 2006