



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 27, 2006

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Nothing to Report

Beaver Lodge Station

- No work with Thanksgiving week.

Trenton Station

- Nothing to Report

Alexander Station

- Nothing to Report

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil		Civil	
Mechanical		Mechanical	30
Electrical		Electrical	
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil		Civil	
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Prefabrication of piping to tie-in the booster pump will continue the week of Nov. 27. It is planned to start the Building foundation on Nov. 27.

Stanley: It is planned to relocate an existing pole building which is in the way of the new pump location. Foundation work will start at Stanley when building foundation is complete at Beaver Lodge (which could be Dec. 4).

--

Comments:

Name	Date
Edward J. Kelly	Nov. 27, 2006