



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Dec. 4, 2006**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Nothing to Report

**Beaver Lodge Station**

- Started excavating for building extension foundation. Work slowed by weather and equipment breakdowns. Welding continued on prefabrication for piping work.

**Trenton Station**

- Nothing to Report

**Alexander Station**

- Nothing to Report

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil		Civil	5
Mechanical		Mechanical	50
Electrical		Electrical	
Clean-up		Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil		Civil	
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

**Significant Work Activity for next Week:**

Beaver Lodge: Prefabrication of piping to tie-in the booster pump will continue the week of Dec. 3. If the valves are delivered this week, tie-ins are scheduled for Friday, but this will most likely get pushed to the week of Dec. 11. Work will continue on the Building foundation on Nov. 27.

Stanley: Work will start on excavation of pump and building foundations once excavation complete at Beaver Lodge.

--

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	Dec. 4, 2006