



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 11, 2006

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Nothing to Report

Beaver Lodge Station

- Building foundation excavated and foundation poured. Welding continued on prefabrication for piping work.

Trenton Station

- Nothing to Report

Alexander Station

- Nothing to Report

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil		Civil	30
Mechanical		Mechanical	60
Electrical		Electrical	
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil		Civil	
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Booster Pump tie-in to be completed this week. Structure work for building to begin 11/18. Trenching for electrical conduit to commence this week.

Stanley: Work will start on excavation of pump and building foundations once excavation of electrical trenches complete at Beaver Lodge.

--

Comments:

Name	Date
Edward J. Kelly	Dec. 11, 2006