



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Dec. 18, 2006**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Hydrovac excavation for the building footer commenced

**Beaver Lodge Station**

- New booster pump was installed and tie-in (mechanically).

**Trenton Station**

- Nothing to Report

**Alexander Station**

- Nothing to Report

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	5	Civil	30
Mechanical		Mechanical	80
Electrical		Electrical	
Clean-up		Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil		Civil	
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

**Significant Work Activity for next Week:**

Beaver Lodge: Structure work for building to begin 11/18, if building materials arrive. Work on building will continue the week of Christmas. Trenching for electrical conduit to commence this week (originally scheduled for last week, but delayed so we could get started at Stanley).

Stanley: Work will continue on excavation of pump and building foundations. Goal is to be pouring building foundations this week.

**Comments:**

Note – there will be no formal report for the week of Dec. 25.

<b>Name</b>	<b>Date</b>
Edward J. Kelly	Dec. 18, 2006