



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



## Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Jan. 15, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

### Brief Description of Weekly Activities:

#### Stanley Station

- Weather postponed work at Stanley this week.

#### Beaver Lodge Station

- New building extension structure and liner panels complete. Underground conduit/cable being complete to motors and main power supply.

#### Trenton Station

- Nothing to Report

#### Alexander Station

- Nothing to Report

### Specific Activity on Project

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	35	Civil	75
Mechanical		Mechanical	80
Electrical		Electrical	25
Clean-up		Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil		Civil	
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

### Significant Work Activity for next Week:

Beaver Lodge: Trim work in building to be installed. Installation of Electrical gear to commence. Installation of cable/conduit to 480V transformer to commence.

Stanley: Forming for piers for building foundation and pour concrete if weather holds out. Also if weather holds, excavation for pump foundation will commence.

**Comments:**

**Name**

Edward J. Kelly

**Date**

Jan. 15, 2007