



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Feb. 19, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Pump foundation excavation completed.

Beaver Lodge Station

- Electrical gear installation continued.

Trenton Station

- Nothing to Report

Alexander Station

- Nothing to Report

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	75	Civil	80
Mechanical		Mechanical	80
Electrical		Electrical	60
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil		Civil	
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Installation of Electrical gear to continue should be complete by 2/28.

Stanley: Form and pour the pump base and the two pipe supports. Ground heaters to be installed in preparation of excavation for mechanical work. Welders to be tested and preliminary prefabrication work to commence.

Alexander: Targeting starting ground thaw units the week of Feb. 19. Goal is to relocate booster pump prior to April 1 so work on tank foundation can begin.

--

Comments:

Name	Date
Edward J. Kelly	Feb. 19, 2007