



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: March 12, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Pump foundation has been backfilled. Excavation of for mechanical piping is underway. Fabrication of piping is nearly complete.

Beaver Lodge Station

- Electrical gear installation continued.

Trenton Station

- Nothing to Report

Alexander Station

- Excavation for piping and electrical is underway.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	95	Civil	80
Mechanical		Mechanical	80
Electrical		Electrical	80
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil		Civil	10
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Installation of Electrical gear to continue should be complete by 3/16. First pump swap is scheduled for week of April 9.

Stanley: Piping to be hydrottested and will start field installation week of 3/19.

Alexander: Excavation of trench for relocating electrical and mechanical for relocated booster pumps. Prefabrication work to start week of 3/19.

--

Comments:

Name	Date
Edward J. Kelly	March 12, 2007