



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: March 19, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Excavation of for mechanical piping is underway. Fabrication of piping is complete.

Beaver Lodge Station

- Electrical gear installation complete and ready for first downtime/commissioning the week of April 9.

Trenton Station

- Nothing to Report

Alexander Station

- Excavation for piping and electrical is underway.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	95	Civil	80
Mechanical		Mechanical	80
Electrical		Electrical	80
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil		Civil	20
Mechanical		Mechanical	
Electrical		Electrical	
Tank		Tank	
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: First pump swap is scheduled for week of April 9.

Stanley: When hyrdoexcavation is complete, piping will be installed.

Alexander: Excavation of trench for relocating electrical and mechanical for relocated booster pumps. Prefabrication work to start week of 3/19.

Comments:

Name

Edward J. Kelly

Date

March 19, 2007