


ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: March 26, 2007**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Installation of mechanical piping is underway. Excavation for Electrical installation is underway.

**Beaver Lodge Station**

- Electrical gear installation complete and ready for first downtime/commissioning the week of April 9.

**Trenton Station**

- Nothing to Report

**Alexander Station**

- Excavation for piping and electrical is underway. Fabrication of mechanical piping for booster pump is underway.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	95	Civil	80
Mechanical	30	Mechanical	80
Electrical	5	Electrical	80
Clean-up		Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil		Civil	40
Mechanical		Mechanical	15
Electrical		Electrical	5
Tank		Tank	
Clean-up		Clean-up	

**Significant Work Activity for next Week:**

Beaver Lodge: First pump swap is scheduled for week of April 9.

Stanley: Complete piping and starting electrical installation when excavation complete.

Alexander: Excavation of trench for relocating electrical and mechanical for relocated booster pumps. Electrical and Mechanical field installation to commence once trenching complete.

--

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	March 26, 2007