



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: April 16, 2007

Case No. PU-06-317

General Contractor:	Address:			
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Mechanical work continues. Excavation for Electrical installation is underway. Electrical work continues.

Beaver Lodge Station

- Electrical gear installation complete and ready for first downtime/commissioning the week of April 16.

Trenton Station

- Nothing to Report

Alexander Station

- Excavation for piping and electrical continues. Fabrication of mechanical piping for booster pump continues.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	95	Civil	80
Mechanical	60	Mechanical	80
Electrical	20	Electrical	80
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil		Civil	40
Mechanical		Mechanical	30
Electrical		Electrical	5
Tank		Tank	
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: First pump swap is scheduled for week of April 16 (delayed due to pump delivery).

Stanley: Continue electrical installation. Commence with mechanical piping installation to connect new pump.

Alexander: Electrical and Mechanical field installation to commence this week.

--

Comments:

Name	Date
Troy Pierantoni	April 16, 2007