



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: April 23, 2007**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Electrical and Mechanical Contractor finalizing installation.

**Beaver Lodge Station**

- First Pump replacement completed and commissioned.

**Trenton Station**

- Nothing to Report

**Alexander Station**

- Mechanical and Electrical work nearly complete for relocation of booster pump.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	95	Civil	80
Mechanical	80	Mechanical	80
Electrical	50	Electrical	80
Clean-up		Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil		Civil	40
Mechanical		Mechanical	50
Electrical		Electrical	30
Tank		Tank	
Clean-up		Clean-up	

**Significant Work Activity for next Week:**

Beaver Lodge: Booster pump installation and tie-in.

Stanley: Electrical and Mechanical installation to be complete May 12. Commissioning to follow.

Alexander: Electrical and Mechanical field installation to commence this week.

Trenton: Hydroexcavation for civil work to commence 4/30.

--

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	April 23, 2007