



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 16, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Commissioning station.

Beaver Lodge Station

- Awaiting rebuilt pump for second commissioning.

Trenton Station

- Hydroexcavation for new pump area started. Starting excavation for new tank foundation.

Alexander Station

- Starting excavation for new tank foundation.
-

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	99	Civil	90
Mechanical	99	Mechanical	90
Electrical	95	Electrical	90
Clean-up		Clean-up	
Trenton Station		Alexander Station	
Civil	5	Civil	40
Mechanical		Mechanical	75
Electrical		Electrical	30
Tank	1	Tank	1
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Second pump commissioning scheduled for June 4.

Stanley: Develop punch list for clean-up items.

Alexander: Tank foundation excavation and forming to commence.

Trenton: Tank foundation excavation and forming to commence.

--

Comments:

Name	Date
Edward J. Kelly	May 16, 2007