



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



## Weekly Construction Progress Report

**Enbridge Pipelines (North Dakota) LLC**

**Week of: May 23, 2007**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

### Brief Description of Weekly Activities:

#### Stanley Station

- Station Commissioned. Final clean-up and painting remains.

#### Beaver Lodge Station

- Awaiting rebuilt pump for second commissioning.

#### Trenton Station

- Forming foundation for tank.

#### Alexander Station

- Starting excavation for new tank foundation (weather has delayed progress)
- 

### Specific Activity on Project

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	99	Civil	90
Mechanical	99	Mechanical	90
Electrical	99	Electrical	90
Clean-up		Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil	10	Civil	40
Mechanical		Mechanical	75
Electrical		Electrical	30
Tank	1	Tank	1
Clean-up		Clean-up	

### Significant Work Activity for next Week:

Beaver Lodge: Second pump commissioning scheduled for June 4.

Stanley: Complete clean-up as time allows.

Alexander: Tank foundation excavation and forming to commence May 5/29 and will try to pour 6/1 or 6/4. Tank scheduled to start erection on 6/18.

Trenton: Scheduled to pour foundation on 5/25 if weather does not delay. Will start back fill next week.

Tank scheduled to start erection 6/18.

**Comments:**

**Name**

Edward J. Kelly

**Date**

May 23, 2007