



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 30, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Awaiting rebuilt pump for second commissioning.

Trenton Station

- Tank Foundation has been poured. Prefabrication of mechanical piping has commenced.

Alexander Station

- Starting excavation for new tank foundation (weather has delayed progress)

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	90
Mechanical	100	Mechanical	90
Electrical	100	Electrical	90
Clean-up	75	Clean-up	
Trenton Station		Alexander Station	
Civil	25	Civil	40
Mechanical	5	Mechanical	75
Electrical		Electrical	30
Tank	1	Tank	1
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Second pump commissioning scheduled for June 4.

Stanley: Complete clean-up as time allows.

Alexander: Tank foundation excavation and forming to commence June 4 and will try to pour 6/11. Tank scheduled to start erection on 6/18.

Trenton: Backfill tank foundation. Tank scheduled to start erection 6/18. Continue with mechanical

fabrication.

Comments:

Name

Edward J. Kelly

Date

May 30, 2007