



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: June 6, 2007**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Station Commissioned. Final clean-up and painting remains.

**Beaver Lodge Station**

- Installation and commissioning of second pump and motor underway

**Trenton Station**

- Backfill for tank foundation has commenced. Prefabrication of mechanical piping has commenced.

**Alexander Station**

- Starting excavation for new tank foundation (weather has delayed progress)

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	100	Civil	90
Mechanical	100	Mechanical	95
Electrical	100	Electrical	95
Clean-up	75	Clean-up	
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil	35	Civil	40
Mechanical	15	Mechanical	75
Electrical		Electrical	30
Tank	1	Tank	1
Clean-up		Clean-up	

**Significant Work Activity for next Week:**

Beaver Lodge: Second pump scheduled to be operational June 9.

Stanley: Complete clean-up as time allows.

Alexander: Tank foundation excavation and forming to commence June 4 and will try to pour 6/11. Tank scheduled to start erection on 6/25.

Trenton: Backfill tank foundation. Tank scheduled to start erection 6/18. Continue with mechanical

fabrication.

**Comments:**

**Name**

Edward J. Kelly

**Date**

June 6, 2007