



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 20, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Backfill for tank foundation nearly complete except cathodic protection work. Prefabrication of mechanical piping continued. Excavation and installation of concrete supports underway

Alexander Station

- Tank ring wall complete. Backfill has commenced.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	5
Trenton Station		Alexander Station	
Civil	70	Civil	60
Mechanical	30	Mechanical	75
Electrical		Electrical	30
Tank	1	Tank	1
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Complete clean-up as time allows.

Stanley: Complete clean-up as time allows.

Alexander: Backfill to continue. Excavation and installation of mainline pump foundation to commence. Tank scheduled to start erection on 6/29.

Trenton: Install tank CP. Tank scheduled to start erection 6/29. Continue with mechanical fabrication. Continue with foundation installation.

Comments:

Name

Date

Edward J. Kelly

June 20, 2007