



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 11, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Work has commenced on the tank floor and first ring. Prefabrication of mechanical piping continued and is nearly complete. Excavation and installation of concrete supports underway and nearly complete.

Alexander Station

- Work has commenced on the tank floor. The pump foundation has been poured.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	5
Trenton Station		Alexander Station	
Civil	85	Civil	85
Mechanical	45	Mechanical	75
Electrical		Electrical	30
Tank	5	Tank	3
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Complete clean-up as time allows.

Stanley: Complete clean-up as time allows.

Alexander: Work on tank to continue. Backfill of pump foundation to be complete. Pump to arrive Aug. 14.

Trenton: Work on tank to continue. Finish with mechanical fabrication. Continue with foundation installation (by July 20). Commence field installation of mechanical and start installation of electrical underground in the next few weeks.

Comments:

Name

Edward J. Kelly

Date

July 11, 2007