



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



## Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 18, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

### Brief Description of Weekly Activities:

#### Stanley Station

- Station Commissioned. Final clean-up and painting remains.

#### Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

#### Trenton Station

- Work has commenced on the tank floor and first & second ring. Prefabrication of mechanical piping continued and is nearly complete. Excavation and installation of concrete supports underway and nearly complete.

#### Alexander Station

- Work has commenced on the tank floor and first ring.

Specific Activity on Project			
Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	5
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil	85	Civil	85
Mechanical	50	Mechanical	75
Electrical		Electrical	30
Tank	10	Tank	8
Clean-up		Clean-up	

### Significant Work Activity for next Week:

Beaver Lodge: Complete clean-up as time allows.

Stanley: Complete clean-up as time allows.

Alexander: Work on tank to continue with projected completion of tank (except hydrotest and internal liner) by Sept. 28. Pump to arrive Aug. 14.

Trenton: Work on tank to continue with projected completion of tank (except hydrotest and internal liner by Sept. 21. Finish with mechanical fabrication. Continue with foundation installation (by July 20). Commence field installation of mechanical and start installation of electrical underground July 23.

**Comments:**

**Name**

Edward J. Kelly

**Date**

July 18, 2007