



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 25, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Work has commenced on the tank with work underway on the 3rd ring. Prefabrication of mechanical piping continued and is nearly complete. Mechanical and Electrical work has commenced.

Alexander Station

- Work has commenced on the tank with work on the 2nd ring underway.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	5
Trenton Station		Alexander Station	
Civil	85	Civil	85
Mechanical	55	Mechanical	75
Electrical	5	Electrical	30
Tank	15	Tank	12
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Complete clean-up as time allows.

Stanley: Complete clean-up as time allows.

Alexander: Work on tank to continue with projected completion of tank (except hydrotest and internal liner) by Sept. 28. Pump to arrive Aug. 14.

Trenton: Work on tank to continue with projected completion of tank (except hydrotest and internal liner by Sept. 21. Finish with mechanical fabrication. Continue with field installation of mechanical and electrical underground.

Comments:

Name	Date
Edward J. Kelly	July 25, 2007