



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 15, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Work has commenced on the tank with work completed on the 5th ring and work commencing on the roof and internals. Mechanical and Electrical work is underway.

Alexander Station

- Work has commenced on the tank with work on the 3rd ring just finishing up. Pump arrived 8/14.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	50
Trenton Station		Alexander Station	
Civil	85	Civil	85
Mechanical	75	Mechanical	75
Electrical	35	Electrical	30
Tank	50	Tank	25
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Complete clean-up as time allows.

Stanley: Complete clean-up as time allows.

Alexander: Work on tank to continue with projected completion of tank (except hydrotest and internal liner) by Sept. 28. Scheduling pump header tie-in for week of Sept. 17.

Trenton: Work on tank to continue with projected completion of tank (except hydrotest and internal liner by Sept. 21. Continue with field installation of mechanical and electrical underground targeting an Oct. 5 commissioning (pending pipeline completion).

Comments:

Name	Date
Edward J. Kelly	Aug. 15, 2007