



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 26, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Work has commenced on the tank with work complete on the shell and roof. Mechanical and Electrical work is underway. The existing tank was tied into the new piping manifolds on Sept. 20.

Alexander Station

- Work has commenced on the tank with work nearing completion on the 5th ring. Work has restarted on Mechanical and Electrical. Pump header and second booster tied-in 9/18.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	50
Trenton Station		Alexander Station	
Civil	85	Civil	85
Mechanical	95	Mechanical	90
Electrical	90	Electrical	60
Tank	90	Tank	75
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Painting may be delayed until spring.

Stanley: Painting at various stations to start 9/17.

Alexander: Work on tank to continue with projected completion of tank (except hydrotest and internal liner) by Oct. 12. Targeting Oct. 15 to commission pump.

Trenton: Work on tank to continue with projected completion of tank (except hydrotest and internal liner by Oct. 5. Continue with field installation of mechanical and electrical underground targeting an Oct 29 commissioning to coincide with pipeline commissioning.

Comments:

Name	Date
Edward J. Kelly	Sept. 26, 2007