



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 10, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Painting activities have commenced.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Repairs being made to tank shell and work on internal roof is underway. Mechanical and Electrical work is underway.

Alexander Station

- Work has commenced on the tank with work continuing on roof. Work has restarted on Mechanical and Electrical.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	50
Trenton Station		Alexander Station	
Civil	85	Civil	85
Mechanical	96	Mechanical	92
Electrical	95	Electrical	75
Tank	92	Tank	80
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Painting may be delayed until spring.

Stanley: Painting at various stations to start 9/17.

Alexander: Work on tank to continue with projected completion of tank including hydrotest and internal liner) by Nov. 16. Targeting Oct. 15 to commission pump.

Trenton: Work on tank to continue with projected completion of tank including hydrotest and internal liner by Nov. 1. Continue with field installation of mechanical and electrical underground targeting an Oct 29 commissioning to coincide with pipeline commissioning.

Comments:

Name

Edward J. Kelly

Date

Oct. 10, 2007