



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 24, 2007

Case No. PU-06-317

| General Contractor: | | Address: | | |
|--------------------------------------|---------------|--------------------|--------------|--------------|
| | Name | Company | Office | Cell |
| Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Sr. Construction Coordinator: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |
| Chief Inspector | Stan Johnson | Tulsa Inspection | N/A | 870-665-1704 |

Brief Description of Weekly Activities:

Stanley Station

- Painting completed.

Beaver Lodge Station

- Clean-up remains.

Trenton Station

- Preparing tank for hydrotest. Mechanical and Electrical nearing completion and preparing to commission pump. Civil work (backfill trenches, dike construction, etc.) underway.

Alexander Station

- Work has commenced on the tank with work continuing on roof. Pump commissioned. Civil work (backfill trenches, dike construction, etc.) underway.

| Specific Activity on Project | | | |
|------------------------------|------------|-----------------------------|------------|
| Description | % Complete | Description | % Complete |
| Stanley Station | | Beaver Lodge Station | |
| Civil | 100 | Civil | 100 |
| Mechanical | 100 | Mechanical | 100 |
| Electrical | 100 | Electrical | 100 |
| Clean-up | 100 | Clean-up | 50 |
| Trenton Station | | Alexander Station | |
| Civil | 90 | Civil | 85 |
| Mechanical | 96 | Mechanical | 95 |
| Electrical | 95 | Electrical | 95 |
| Tank | 95 | Tank | 85 |
| Clean-up | | Clean-up | |

Significant Work Activity for next Week:

Beaver Lodge: Painting may be delayed until spring.

Stanley: None. Station completed.

Alexander: Work on tank to continue with projected completion of tank including hydrotest and internal liner) by Nov. 16. Continue civil work.

Trenton: Work on tank to continue with projected completion of tank including hydrotest and internal liner by Nov. 1. Pump commissioning schedule for next week to coincide with commissioning of pipeline. Continue civil work.

Comments:

Name

Edward J. Kelly

Date

Oct. 24, 2007