



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 31, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Painting completed.

Beaver Lodge Station

- Clean-up remains.

Trenton Station

- Tank was successfully hydrotested. Work has commenced on internal lining for tank. Commissioning activities have commenced. Civil work (backfill trenches, dike construction, etc.) underway.

Alexander Station

- Work has commenced on the tank with work continuing on roof. Civil work (backfill trenches, dike construction, etc.) underway. Work underway to install piping to new tank.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	50
Trenton Station		Alexander Station	
Civil	92	Civil	85
Mechanical	99	Mechanical	95
Electrical	98	Electrical	95
Tank	96	Tank	88
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Painting may be delayed until spring.

Stanley: None. Station completed.

Alexander: Work on tank to continue with projected completion of tank including hydrotest and internal

liner) by Nov. 16. Continue civil work. Tie piping to new tank Nov. 8.

Trenton: Work on tank to continue with projected completion of tank including hydrotest and internal liner by Nov. 8. Pump commissioning to be completed Nov. 2 to coincide with commissioning of pipeline. Continue civil work.

Comments:

Name	Date
Edward J. Kelly	Oct. 31, 2007