



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 14, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Painting completed.

Beaver Lodge Station

- Clean-up remains.

Trenton Station

- Tank commissioned Nov. 8. Mainline pump commissioned. Civil work completed 11/12.

Alexander Station

- Work commenced on internal floating roof for tank. Civil work (backfill trenches, dike construction, etc.) underway. Piping to new tank installed.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	50
Trenton Station		Alexander Station	
Civil	100	Civil	92
Mechanical	100	Mechanical	99
Electrical	100	Electrical	199
Tank	100	Tank	92
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Painting delayed until spring.

Stanley: None. Station completed.

Alexander: Complete internal floater by 11/28, hydrotest for week of 12/3, internal coating for the weeks of 12/10 and 12/17 and hope to commission tank 12/21. Civil work to be complete week of 11/26.

Trenton: Clean-up and painting remain.

Comments:

Name	Date
Edward J. Kelly	Nov. 14, 2007