



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 28, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Painting completed.

Beaver Lodge Station

- Clean-up remains.

Trenton Station

- Clean-up remains.

Alexander Station

- Tank steel construction is complete. Civil work (backfill trenches, dike construction, etc.) underway.

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	50
Trenton Station		Alexander Station	
Civil	100	Civil	99
Mechanical	100	Mechanical	99
Electrical	100	Electrical	99
Tank	100	Tank	95
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Painting delayed until spring.

Stanley: None. Station completed.

Alexander: Tank to be filled for hydrotest starting 12/3, internal coating for the weeks of 12/10 and 12/17 and hope to commission tank 12/21. Civil work to be complete week of 11/26.

Trenton: Painting delayed until spring.

--

Comments:

Name	Date
Edward J. Kelly	Nov. 28, 2007