



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Dec. 12, 2007**

**Case No. PU-06-317**

General Contractor:		Address:		
	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Stanley Station**

- Painting completed.

**Beaver Lodge Station**

- Clean-up and painting remains and will be completed in the spring.

**Trenton Station**

- Clean-up and painting remains and will be completed in the spring.

**Alexander Station**

- Hydrotest is completed and the tank is currently being drained. Civil work complete except cleanup.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Station</b>		<b>Beaver Lodge Station</b>	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	50
<b>Trenton Station</b>		<b>Alexander Station</b>	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Tank	100	Tank	97
Clean-up		Clean-up	

**Significant Work Activity for next Week:**

Beaver Lodge: Painting delayed until spring.

Stanley: None. Station completed.

Alexander: Internal coating of tank scheduled to be complete by years end. It is targeted to commissioning the tank the week of January 7.

Trenton: Painting delayed until spring.

--

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	Dec. 12, 2007