

Brian R. Bjella
100 West Broadway, Suite 250
P.O. Box 2798
Bismarck, ND 58502-2798
701.223.6585
bbjella@crowleyfleck.com

September 28, 2015

via hand delivery

Mr. Darrell Nitschke
Executive Secretary
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480



RE: Enbridge Pipelines (North Dakota) LLC
Case No. PU-06-317
Crude Oil Pumping Stations
McKenzie, Williams and Mountrail Counties
Our File No. 120-27894

Dear Mr. Nitschke:

Enclosed for filing in the above captioned matter please find two copies of responses to Mr. Patrick Fahn's request dated August 19, 2015, regarding Final Construction Inspection Reports.

Please call should you have any questions.

Very truly yours,

A handwritten signature in blue ink, appearing to read "B. Bjella".

Brian R. Bjella

bw
Enc.



September 22, 2015

North Dakota Pipeline Company LLC, dba NDPL LLC, formerly known as Enbridge Pipelines (North Dakota) LLC, provides the enclosed information in response to Mr. Patrick Fahn's request dated August 18, 2015 regarding Final Construction Inspection Reports. Regarding Docket PU-06-317, Mr. Fahn requested:

PU-06-317

On June 29, 2011, the final inspection report was issued for the upgrades of the Alexander, Trenton, Beaver Lodge and Stanley stations (Case No. PU-06-317, Enbridge Pipelines (North Dakota) LLC, Crude Oil Pumping Stations-McKenzie-Wms-Mntrail Ct, Siting Application). In the report, it was noted that the Company had not yet complied with Order Point No. 7 and Order Point No. 10. In order to comply with these two order points, the Commission requests the following:

- Documentation for the file that reclamation was continuous and coordinated with ongoing construction at Beaver Lodge Station, Alexander Station and Trenton Station.
- Station pressure tests and design MOPs for each station.

Please find attached to this letter the following items:

Attachment A - Daily construction reports detailing activities during the spring of 2008 at Alexander, Trenton, and Beaver Lodge Stations, completing Order Point No.7.

Attachment B – Pressure test summaries for Alexander, Trenton, Beaver Lodge and Stanley Stations to satisfy Order Point No. 10.

North Dakota Pipeline Company LLC

Docket No. PU-06-317

Attachment A

DAILY CONSTRUCTION REPORT

Date: 9-29-08 Monday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.67 degrees, RH 31%, Wind W @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew unmasked, and touched up piping. Raked out gravel, and cleaned up site.
Loaded equipment, and mobilized to Beaver Lodge Station.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



*Enbridge Energy,
Limited Partnership*

DAILY CONSTRUCTION REPORT

Date: 9-26-08 Friday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.67 degrees, RH 33%, Wind SSW @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)


None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew finished setting up and prepping, blasted tank piping, and primed. Weather very good today.
Crew topcoated tank piping and began cleanup and touch up work.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

*Enbridge Energy,
Limited Partnership*

DAILY CONSTRUCTION REPORT

Date: 9-25-08 Thursday	Page 1 of 1
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.62 degrees, RH 38%, Wind S @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew finished setting up and prepping, blasted tank piping, and primed. Weather very good today.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



*Enbridge Energy,
Limited Partnership*

DAILY CONSTRUCTION REPORT

Date: 9-24-08 Wednesday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Partly sunny, Temp.68 degrees, RH 49%, Wind S @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew finished blasting booster header, primed, set up and masked tank piping for blasting on Thursday. Good use of time and weather today.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies. Gas monitors bumped.

Signed: Alan Niswonger



*Enbridge Energy,
Limited Partnership*

DAILY CONSTRUCTION REPORT

Date: 9-23-08 Tuesday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Overcast, R.H. 92 % Rainout

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew onsite, weather ominous, rainout called.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger

*Enbridge Energy,
Limited Partnership*

DAILY CONSTRUCTION REPORT

Date: 9-22-08 Monday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, wind W @ 0-5 m.p.h. 71 degrees, RH 32 %

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)


None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew prepped and blasted booster header, rain came, covered piping.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 9-19-08 Friday	Page 1 of 1
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, wind NNW @ 0-5 m.p.h. 67 degrees, RH 28 %

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew painted safety yellow on stairs, platforms, and dike drain catwalk today.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 9-18-08 Thursday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, wind NNW @ 0-5 m.p.h. 67 degrees, RH 37 %

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)


None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked, prepped, and topcoated stationpiping, pump and motor area.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 9-17-08 Wednesday	Page <u>1</u> of <u>1</u>
Location: Alexander Station	General Contractor: Oxentenکو, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, wind SSE @ 15-25 m.p.h. 81 degrees, RH 22 %

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew prepped, blasted, and primed in the station piping. Wind direction and velocity a problem today.
Crew masking and prepping other areas.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 9-16-08 Tuesday	Page 1 of 1
Location: Alexander Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C02	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, wind ESE @ 10-15 m.p.h. 79 degrees, RH 29 %

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Crew blasted, and primed suction and discharge piping, pump and motor area.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-27-08 Monday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, wind SW @ 5-10 m.p.h., Temp. 42 degrees, RH 33%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew touching up paint, raking gravel, loading equipment and materials.
Crew mobilized to Trenton Station late afternoon.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 10-24-08 Friday	Page 1 of 1
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, wind NW @ 5-10 m.p.h., Temp. 55 degrees, RH 33%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Crew touching up paint, raking gravel, topcoat on meter run not fully cured due to below freezing overnight temps.
Paint too wet to work on. Crew will return Monday to finish site.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 10-23-08 Thursday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, wind SSW @ 15-20 m.p.h., gusts to 25 m.p.h. RH 34%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Crew prepped, and topcoated all remaining pipe today. Temp. and wind direction good, but strong winds.
Crew touching up paint, raking out gravel, and general site clean up.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 10-22-08 Wednesday	Page 1 of 1
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, cold, temp 44 degrees, wind NW @ 10-15 m.p.h., RH 39%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Crew finished blasting meter run, touched up masking, and primed meter run.
Cleaned up site, and stored materials.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 10-21-08 Tuesday	Page 1 of 1
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Overcast, rain, high winds.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew cleaned up site, rain a.m., waited, called rain out.


Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.

Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 10-20-08 Monday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, temp.55 degrees, RH 38%, wind S @ 15-20 m.p.h., gusts to 30 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked and blasted meter run, wind gusts to 30 m.p.h. Couldn't prime, tarped pipe for the night.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 10-17-08 Friday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, temp.56 degrees, RH 44%, wind S @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Crew prepped, masked, and tarped for topcoat. Topcoated all remaining piping except for meter run NW corner Of station near control building.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-15-08 Wednesday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, wind NNW @ 15-20 m.p.h. RH 47%, temp. 44 degrees.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew finished blasting receiver, prepped and primed. Also touched up and reprimed piping as necessary.

Masking all other areas this afternoon.


Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.

Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-15-08 Wednesday	Page 1 of 1
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, wind NNW @ 15-20 m.p.h. RH 47%, temp. 44 degrees.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Crew finished blasting receiver, prepped and primed. Also touched up and reprimed piping as necessary.
Masking all other areas this afternoon.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-14-08 Tuesday	Page 1 of 1
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Overcast, wind SSW @ 15-20 m.p.h. RH @ 4 p.m. 71%, temp. 42 degrees.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew set up and blasted pig trap, tarped for the night. Too cold to prime. Pipe may require brush blasting, but mill scale and rust removed. This will speed production for Wednesday when temps will allow priming.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-13-08 Monday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Overcast, snow, wind SSW @ 15-20 m.p.h. temp. 29 degrees, RH 96%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew drove to site, delivered materials, called off due to weather.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-09-08 Thursday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, Temp.52 degrees, RH 33%, Wind NNW @ 10-15 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew blasted , masked, and primed piping. Weather much better today. Cold front moving in early evening tonight.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-08-08 Wednesday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Partly cloudy, Temp.50 degrees, RH 37%, Wind NNW @ 20-30 m.p.h., gusts to 40 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

High winds and low temps., crew blasted and tarped piping. Wind and temps. Forcasted to be better Thursday. Crew will continue blasting, and prime then.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies. Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-07-08 Tuesday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenکو, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Partly cloudy, Temp.61 degrees, RH 48%, Wind SSW @ 10-20 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked, prepped, blasted and primed piping.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-06-08 Monday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Partly cloudy, Temp.51 degrees, RH 60%, Wind SSW @ 15-25 m.p.h. gusts to 30m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked, prepped, blasted and primed piping.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

DAILY CONSTRUCTION REPORT

Date: 10-03-08 Friday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.62 degrees, RH 66%, Wind SSE @ 10-15 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked, prepped, blasted and primed piping. Cleaned up and secured site.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

DAILY CONSTRUCTION REPORT

Date: 10-02-08 Thursday	Page <u> 1 </u> of <u> 1 </u>
Location: Beaver Lodge Station	General Contractor: Oxentenکو, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.78 degrees, RH 39%, Wind NNE @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)


None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked, prepped, blasted and primed piping. Weather – excellent !!
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

DAILY CONSTRUCTION REPORT

Date: 10-01-08 Wednesday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.78 degrees, RH 26%, Wind – calm.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masked, prepped, blasted and primed piping. Weather – excellent !!
Dry mil readings from priming yesterday- perfect.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 9-29-08 Monday	Page <u>1</u> of <u>1</u>
Location: Beaver Lodge Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690421B08	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Sunny, Temp.78 degrees, RH 22%, Wind NNW @ 5-10 m.p.h.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew mobilized to Beaver Lodge Station, set up equipment and began masking and prepwork for blasting.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger 

**Enbridge Energy,
Limited Partnership**

DAILY CONSTRUCTION REPORT

Date: 11-05-08 Wednesday	Page <u>1</u> of <u>1</u>
Location: Trenton Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C03	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Light rain a.m. temp.37 degrees, wind NE @ 17-25 m.p.h., RH 91 %

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew loading materials and vehicles, moving equipment offsite today. Winter storm advisory, weather heavy.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 11-03-08 Monday	Page <u> 1 </u> of <u> 1 </u>
Location: Trenton Station	General Contractor: Oxentenکو, Inc.
AFE/SCN: 0690436C03	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Overcast, light rain a.m., Clearing p.m. temp. 54 degrees, wind W @ 15-20 m.p.h. – gusts to 30 m.p.h. p.m.

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)


None

Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew waited out rain, unmasked, and touched up paint on mainline header and receiver.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger


DAILY CONSTRUCTION REPORT

Date: 10-29-08 Wednesday	Page <u> 1 </u> of <u> 1 </u>
Location: Trenton Station	General Contractor: Oxentenکو, Inc.
AFE/SCN: 0690436C03	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, slight wind SW Temp. 65 degrees, RH 34%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None


Specific Progress and/or Delays: (Continue on continuation form, if required)

Crew masking, blasting and priming piping. Progress very good, weather excellent.
Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: Alan Niswonger



DAILY CONSTRUCTION REPORT

Date: 10-28-08 Tuesday	Page <u>1</u> of <u>1</u>
Location: Trenton Station	General Contractor: Oxentenko, Inc.
AFE/SCN: 0690436C03	Project Engineer: Gene Rieker-Rooney Eng.
Project Name: Station Painting	Site Inspector: Alan Niswonger
Superintendent:	Foreman: Nolan Yarbrough

Weather: (Note starting conditions and any significant changes throughout the day)

Clear, sunny, slight wind SW Temp. 60 degrees, RH 39%

Material Status: (Material Received, Delayed, Damaged, etc.)

All materials onsite as needed.

Job Changes and/or Agreements: (EWA's, Change Orders, RFI, etc.)

None

Specific Progress and/or Delays: (Continue on continuation form, if required)


Expanded crew today, masking and blasting. Primed pig trap. Weather excellent.

Respirators cleaned, and inspected, all equipment inspected prior to use each day.

Comments: (Safety concerns/violations, discrepancies, etc.)

Crew working safely, wearing all required PPE, and following Enbridge safety policies.
Gas monitors bumped.

Signed: **Alan Niswonger**





North Dakota Pipeline Company LLC

Docket No. PU-06-317

Attachment B

Pressure Test Summary
Alexander, Trenton, Stanley and Beaver Lodge Station Upgrades

Alexander

1. Test: ANSI 600# sections
Date: 08/05/07
Length of Time Tested: 4 hours, 15 minutes
2. Test: Station piping
Date: 04/29/07
Length of Time Tested: 4 hours, 15 minutes
3. Test: ANSI 150# sections threaded relief piping
Date: 05/01/07
Length of Time Tested: 4 hours, 15 minutes
4. Test: Discharge piping
Date: 11/07/07
Length of Time Tested: 4 hours
5. Test: Leak detection metering piping (ANSI 600 class)
Date: 06/14/09
Length of Time Tested: 4 hours, 15 minutes
6. Test: Phase 6 piping (ANSI 600 class)
Date: 09/02/10
Length of Time Tested: 4 hours, 40 minutes

Trenton

1. Test: ANSI 150# section
Date: 08/12/07
Length of Time Tested: 4 hours, 15 minutes
2. Test: ANSI 600# sections
Date: 08/05/07
Length of Time Tested: 4 hours, 15 minutes
3. Test: Leak detection metering piping (ANSI 600 class)
Date: 06/10/09
Length of Time Tested: 4 hours, 15 minutes

Stanley

1. Test: Discharge piping
Date: 05/18/07
Length of Time Tested: 4 hours
2. Test: Suction and discharge piping for mainline pump
Date: 03/14/07
Length of Time Tested: 4 hours, 15 minutes
3. Test: Pipe and fittings for pump header and mainline tie-in (ANSI 600 class)
Date: 12/10/08
Length of Time Tested: 4 hours, 15 minutes
4. Test: Piping for receipt tap
Date: 03/05/08
Length of Time Tested: 4 hours

Beaver Lodge

1. Test: Piping and fittings (ANSI 600 class)
Date: 06/04/09
Length of Time Tested: 4 hours, 30 minutes
2. Test: Piping and fittings (ANSI 150 class)
Date: 06/05/09
Length of Time Tested: 4 hours, 30 minutes
3. Test: Piping and fittings for suction manifold (ANSI 150 class)
Date: 07/13/09
Length of Time Tested: 4 hours, 15 minutes
4. Test: Piping and fittings for main line pump (ANSI 600 class)
Date: 08/12/09
Length of Time Tested: 4 hours, 15 minutes
5. Test: Booster pump discharge piping (ANSI 300 class)
Date: 08/14/09
Length of Time Tested: 4 hours, 15 minutes
6. Test: Pipe and fittings for suction manifold and portion of discharge piping
Date: 08/15/09
Length of Time Tested: 4 hours, 30 minutes
7. Test: Meter piping and tubing for remote PIT lines
Date: 09/09/09
Length of Time Tested: 4 hours, 15 minutes

8. Test: Pipe and fittings, delivery pump suction and discharge piping (ANSI 150 class)
Date: 09/19/09
Length of Time Tested: 4 hours, 29 minutes
9. Test: Pipe and fittings for tank suction line (ANSI 150 class)
Date: 09/30/09
Length of Time Tested: 8 hours, 40 minutes
10. Test: Pipe and fittings for 16" tank fill line (ANSI 150 class)
Date: 10/17/09
Length of Time Tested: 8 hours, 53 minutes
11. Test: Pipe and fittings for tank fill manifolds (ANSI 150 class)
Date: 10/03/09
Length of Time Tested: 4 hours, 25 minutes
12. Test: Suction and discharge piping for new mainline pump unit (ANSI 600 class)
Date: 10/14/2009
Length of Time Tested: 4 hours, 20 minutes
13. Test: Pipe and fittings for booster pump (ANSI 150 class)
Date: 10/08/09
Length of Time Tested: 4 hours, 25 minutes
14. Test: Pipe and fittings for ANSI 300 spool
Date: 10/07/09
Length of Time Tested: 4 hours, 17 minutes
15. Test: DRA skid injection tubing (ANSI 600 class)
Date: 10/28/09
Length of Time Tested: 4 hours, 30 minutes