



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 27, 2006

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

Highway 2 Crossing

- Layed out pipe string, welded out, Determined pipe had wrong coating.....cut apart pipe, hauled pipe away.

Highway 2&85 Crossing

- Strung pipe. Determined pipe had wrong coating..... hauled pipe away.

Little Muddy River Crossing

- Nothing to Report

BN RR Crossing

- Nothing to Report

Open Cut Crossing (Sheldon Tract)

- Strung pipe, welded out, determined Pipe bend angle.

Specific Activity on Project

Description	% Complete	Description	% Complete
Highway 2 Crossing		Little Muddy River Crossing	
Setup, layout Pipe	10%	Setup, layout Pipe	0%
Pipe Fabrication, Hydro, Coating	0%	Pipe Fabrication, Hydro, Coating	0%
Drill and Pull back	0%	Drill and Pull back	0%
CP, Backfill, and Clean-up	0%	CP, Backfill, and Clean-up	0%
Highway 2&85 Crossing		BN RR Crossing	
Setup, layout Pipe	0%	Setup, layout Pipe	0%
Pipe Fabrication, Hydro, Coating	0%	Pipe Fabrication, Hydro, Coating	0%
Drill and Pull back	0%	Drill and Pull back	0%
CP, Backfill, and Clean-up	0%	CP, Backfill, and Clean-up	0%
Open Cut Crossing (Sheldon Tract)			
Setup, layout Pipe	100%		
Pipe Fabrication	80%		
Coating, CP, Backfill	0%		
Clean-up	0%		

Significant Work Activity for next Week:

HIGHWAY 2 CROSSING:

Complete the crossing.

HWY 2@85 CROSSING:

Try to complete the crossing.

LITTLE MUDDY RIVER CROSSING:

String new pipe once it's received.

BN RR CROSSING:

String new pipe once it's arrived.

OPEN CUT CROSSING:

No work planned. This crossing will be used as filler work.

Comments:

Had a mix up on the HDD pipe order. Consequentially pipe was strung, welded @ HWY 2 then cut apart, and all pipe shall be sent back to the supplier this weekend.

New pipe is to arrive Sunday 12/3.

Name	Date
Ty France	12/1/06