



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: December 18, 2006

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

Highway 2 Crossing

- Crossing Complete

Highway 2&85 Crossing

- Crossing Complete

Little Muddy River Crossing

- Crossing Complete

BN RR Crossing

- No Progress

Open Cut Crossing (Sheldon Tract)

- Crossing complete

Specific Activity on Project

Description	% Complete	Description	% Complete
Highway 2 Crossing		Little Muddy River Crossing	
Setup, layout Pipe	100%	Setup, layout Pipe	100%
Pipe Fabrication, Hydro, Coating	100%	Pipe Fabrication, Hydro, Coating	100%
Drill and Pull back	100%	Drill and Pull back	100%
CP, Backfill, and Clean-up	100%	CP, Backfill, and Clean-up	100%
Highway 2&85 Crossing		BN RR Crossing	
Setup, layout Pipe	100%	Setup, layout Pipe	100%
Pipe Fabrication, Hydro, Coating	100%	Pipe Fabrication, Hydro, Coating	100%
Drill and Pull back	100%	Drill and Pull back	0%
CP, Backfill, and Clean-up	100%	CP, Backfill, and Clean-up	0%
Open Cut Crossing (Sheldon Tract)			
Setup, layout Pipe	100%		
Pipe Fabrication	100%		
Coating, CP, Backfill	100%		
Clean-up	100%		

Significant Work Activity for next Week:

No further field work planned until January 3, 2007. The RR Crossing is the only Crossing yet to install. All other crossing work is complete.

Comments:

Timing to complete the RR Crossing prior to the holidays prompted the field work to shutdown on Wednesday 12/20/07.

Name	Date
Ty France	12/31/06