



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: December 18, 2006

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

Highway 2 Crossing

- Crossing Complete

Highway 2&85 Crossing

- Crossing Complete

Little Muddy River Crossing

- Crossing Complete

BN RR Crossing

- Crossing Complete

Open Cut Crossing (Sheldon Tract)

- Crossing complete

Specific Activity on Project			
Description	% Complete	Description	% Complete
Highway 2 Crossing		Little Muddy River Crossing	
Setup, layout Pipe	100%	Setup, layout Pipe	100%
Pipe Fabrication, Hydro, Coating	100%	Pipe Fabrication, Hydro, Coating	100%
Drill and Pull back	100%	Drill and Pull back	100%
CP, Backfill, and Clean-up	100%	CP, Backfill, and Clean-up	100%
Highway 2&85 Crossing		BN RR Crossing	
Setup, layout Pipe	100%	Setup, layout Pipe	100%
Pipe Fabrication, Hydro, Coating	100%	Pipe Fabrication, Hydro, Coating	100%
Drill and Pull back	100%	Drill and Pull back	100%
CP, Backfill, and Clean-up	100%	CP, Backfill, and Clean-up	100%
Open Cut Crossing (Sheldon Tract)			
Setup, layout Pipe	100%		
Pipe Fabrication	100%		
Coating, CP, Backfill	100%		
Clean-up	100%		

Significant Work Activity for next Week:

None – Work Scope has been completed.

Comments:

RR crossing was completed on Friday 1/5. Contractor finished cleanup Saturday 1/6 and demobilized.

At this time, no further field construction activities are planned for the next couple of months. This is the last status report for the HDD crossing work.

Name	Date
Ty France	1/8/06