




ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: March 26th, 2007**

**Case No. PU-06-330**

	Name	Company	Office	Cell
<b>Project Manager</b>	Ty France	Rooney Engineering	406 896-1305	406 321-1660
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Don Strege	Gulf State Inspection	N/A	218 760-5961

**Brief Description of Weekly Activities:**

**Unloading Pipe at Storage Yard in Epping**

- Prepped offloading storage site with security and silt fence
- Wind row soil berms to accept pipe

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Installed fencing to contain site	100		
Installed silt fence	100		
Wind row soil berms on site	100		

**Significant Work Activity for next Week:**

**Unloading Pipe at Storage Yard in Epping:**

**Comments:**

Prepared site next to Rail Spur to store offloaded pipe.  
Waiting on RR permit to unload pipe.

Name	Date
Ty France	4/2/07