



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: April 2nd, 2007**

**Case No. PU-06-330**

	Name	Company	Office	Cell
<b>Project Manager</b>	Ty France	Rooney Engineering	406 896-1305	406 321-1660
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Don Strege	Gulf State Inspection	N/A	218 760-5961

**Brief Description of Weekly Activities:**

**Unloading Pipe at Storage Yard in Epping**

- Began unloading Rail Cars

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Unloading Rail Cars (3 of 27 complete)	11%		

**Significant Work Activity for next Week:**

**Unloading Pipe at Storage Yard in Epping:**

Completed pre job and safety meetings.  
Proceeded with unloading rail cars.

**Comments:**

Permit from RR to unload cars received 4/2/07.

Name	Date
Ty France	4/10/07