



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: March 26th, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

Unloading Pipe at Storage Yard in Epping

- Prepped offloading storage site with security and silt fence
- Wind row soil berms to accept pipe

Specific Activity on Project

Description	% Complete	Description	% Complete
Installed fencing to contain site	100		
Installed silt fence	100		
Wind row soil berms on site	100		

Significant Work Activity for next Week:

Unloading Pipe at Storage Yard in Epping:

Comments:

Prepared site next to Rail Spur to store offloaded pipe.
Waiting on RR permit to unload pipe.

Name	Date
Ty France	4/2/07