



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 14th, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- Line Locating of the existing 8" pipeline in preparation for the 10" construction
- Construction Survey kickoff

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	10%		
Construction Survey	20%		

Significant Work Activity for next Week:

Plan on beginning fencing and ROW clearing and grubbing work 5/21.....This shall serve as the commencement of the 10" pipeline construction.

Comments:

Name	Date
Ty France	5/21/07