



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 29st, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- No Construction Survey as this work is caught up
- Continued Fencing, Clearing and Grubbing

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	66%	Welding	
Construction Survey	24%	Tie-Ins	
Fencing	19%	Backfill	
Clearing and Grubbing	19%	Cleanup	
Grading/Stripping	2.5%	Hydrotest	
Stringing		Trenton Trap Fabrication	
Bending		Little Muddy Block Valve Fabrication	
Ditch		East Fork Block Valve Fabrication	
Lowering In		Beaver Lodge Trap Fabrication	

Significant Work Activity for next Week:

Continue Fencing, Clearing and Grubbing.
Survey work starting up again.
Stringing, Bending and Ditch to start.

Comments:

Continued rain and short work week made progress slow.

Name	Date
Ty France	6/05/07