



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 11th, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- Construction Survey, Fencing, Clearing and Grubbing, Grading, Pipe Stringing and Bending continuing

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	100%	Lowering In	
Construction Survey	82%	Tie-Ins	
Fencing, Clearing and Grubbing	51%	Backfill	
10" Line Crossing Locating	48%	Cleanup	
Grading/Stripping	34%	Hydrotest	
Stringing	14%	Trenton Trap Fabrication	
Bending	7%	Little Muddy Block Valve Fabrication	
Ditch		East Fork Block Valve Fabrication	
Welding		Beaver Lodge Trap Fabrication	

Significant Work Activity for next Week:

Continue Survey, Fencing, Clearing and Grubbing, Grading, Stringing, and Bending. Ditch and Welding to start.

Comments:

Rain continues to slow construction.

Name	Date
Ty France	6/18/07