



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 25th, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- Construction Survey, Fencing, Clearing and Grubbing, Grading, Pipe Stringing and Bending Welding and Ditch continuing

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	5%
Construction Survey	100%	Lowering In	
10" Line Crossing Locating	78%	Tie-Ins	
Fencing, Clearing and Grubbing	66%	Backfill	
Grading/Stripping	62%	Cleanup	
Stringing	45%	Hydrotest	
Bending	28%	Trenton Trap Fabrication	
Ditch	1.5%	Little Muddy Block Valve Fabrication	
Welding	18%	East Fork Block Valve Fabrication	
Road Bores(based upon Ft installed)	13%	Beaver Lodge Trap Fabrication	

Significant Work Activity for next Week:

Short week due to July 4th Holiday. Will continue Survey, Fencing, Clearing and Grubbing, Grading, Stringing, Bending, Welding, road bores and Ditch.

Comments:

Ditch has been slow to kick off due to weather and investigating foreign line crossings thru the Hess oil Field.

Name	Date
Ty France	7/2/07