



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



## Weekly Construction Progress Report

**Enbridge Pipelines (North Dakota) LLC**

**Week of: July 9th, 2007**

**Case No. PU-06-330**

	Name	Company	Office	Cell
<b>Project Manager</b>	Ty France	Rooney Engineering	406 896-1305	406 321-1660
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Don Strege	Gulf State Inspection	N/A	218 760-5961

### Brief Description of Weekly Activities:

- Construction Fencing, Clearing and Grubbing, Grading, Pipe Stringing and Bending, Welding, Ditch, coating, lowering in, tie-ins and boring

### Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	13%
Construction Survey	100%	Lowering In	2%
10" Line Crossing Locating	83%	Tie-Ins	2%
Fencing, Clearing and Grubbing	82%	Backfill	
Grading/Stripping	82%	Cleanup	
Stringing	53%	Hydrotest	
Bending	46%	Trenton Trap Fabrication	
Ditch	5%	Little Muddy Block Valve Fabrication	
Welding	33%	East Fork Block Valve Fabrication	
Road Bores(based upon Ft installed)	23%	Beaver Lodge Trap Fabrication	

### Significant Work Activity for next Week:

All activities in progress will continue including Fencing, Clearing and Grubbing, Grading, Stringing, Bending, Welding, road bores, Ditch, and lowering in.

### Comments:

Name	Date
Ty France	7/17/07