



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 16th, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- Construction Fencing, Clearing and Grubbing, Grading, Pipe Stringing and Bending, Welding, Ditch, coating, lowering in, tie-ins and boring

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	20%
Construction Survey	100%	Lowering In	7%
10" Line Crossing Locating	100%	Tie-Ins	4%
Fencing, Clearing and Grubbing	100%	Backfill	2%
Grading/Stripping	100%	Cleanup	
Stringing	62%	Hydrotest	
Bending	57%	Trenton Trap Fabrication	
Ditch	12.5%	Little Muddy Block Valve Fabrication	
Welding	47%	East Fork Block Valve Fabrication	
Road Bores(based upon Ft installed)	32%	Beaver Lodge Trap Fabrication	

Significant Work Activity for next Week:

All activities in progress will continue including Fencing Stringing, Bending, Welding, road bores, Ditch, lowering in, tie-ins and backfill.

Comments:

Name	Date
Ty France	7/24/07