



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: September 4th, 2007**

**Case No. PU-06-330**

	Name	Company	Office	Cell
<b>Project Manager</b>	Ty France	Rooney Engineering	406 896-1305	406 321-1660
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Don Strege	Gulf State Inspection	N/A	218 760-5961

**Brief Description of Weekly Activities:**

- Ditch, coating, lowering in, tie-ins, backfill and cleanup.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	61%
Construction Survey	100%	Lowering In	57%
10" Line Crossing Locating	100%	Backfill	54%
Fencing, Clearing and Grubbing	100%	Tie-Ins	38%
Grading/Stripping	100%	Cleanup	34%
Stringing	100%	Hydrotest	
Bending	100%	Trenton Trap Fabrication	90%
Ditch	63%	Little Muddy Block Valve Fabrication	90%
Welding	100%	East Fork Block Valve Fabrication	90%
Road Bores(based upon Ft installed)	100%	Beaver Lodge Trap Fabrication	90%

**Significant Work Activity for next Week:**

All activities in progress will continue including Coating, Ditch, Lowering In, tie-ins, backfill and cleanup.

**Comments:**

Name	Date
Ty France	9/10/07