



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: September 10th, 2007

Case No. PU-06-330

| | Name | Company | Office | Cell |
|--------------------------------------|---------------|-----------------------|--------------|--------------|
| Project Manager | Ty France | Rooney Engineering | 406 896-1305 | 406 321-1660 |
| Sr. Construction Coordinator: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |
| Chief Inspector | Don Strege | Gulf State Inspection | N/A | 218 760-5961 |

Brief Description of Weekly Activities:

- Ditch, coating, lowering in, tie-ins, backfill and cleanup.

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|-------------------------------------|------------|--------------------------------------|------------|
| 8" Line Locating | 100% | Coating | 74% |
| Construction Survey | 100% | Lowering In | 64% |
| 10" Line Crossing Locating | 100% | Backfill | 63% |
| Fencing, Clearing and Grubbing | 100% | Tie-Ins | 43% |
| Grading/Stripping | 100% | Cleanup | 43% |
| Stringing | 100% | Hydrotest | |
| Bending | 100% | Trenton Trap Fabrication | 90% |
| Ditch | 71% | Little Muddy Block Valve Fabrication | 90% |
| Welding | 100% | East Fork Block Valve Fabrication | 90% |
| Road Bores(based upon Ft installed) | 100% | Beaver Lodge Trap Fabrication | 90% |

Significant Work Activity for next Week:

All activities in progress will continue including Coating, Ditch, Lowering In, tie-ins, backfill and cleanup.

Comments:

| Name | Date |
|-----------|---------|
| Ty France | 9/18/07 |