



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: September 24th, 2007

Case No. PU-06-330

	Name	Company	Office	Cell
Project Manager	Ty France	Rooney Engineering	406 896-1305	406 321-1660
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Don Strege	Gulf State Inspection	N/A	218 760-5961

Brief Description of Weekly Activities:

- Ditch, coating, lowering in, tie-ins, backfill and cleanup.

Specific Activity on Project

Description	% Complete	Description	% Complete
8" Line Locating	100%	Coating	95%
Construction Survey	100%	Lowering In	93%
10" Line Crossing Locating	100%	Backfill	80%
Fencing, Clearing and Grubbing	100%	Tie-Ins	81%
Grading/Stripping	100%	Cleanup	67%
Stringing	100%	Hydrotest	15%
Bending	100%	Trenton Trap Fabrication	95%
Ditch	94%	Little Muddy Block Valve Fabrication	95%
Welding	100%	East Fork Block Valve Fabrication	95%
Road Bores(based upon Ft installed)	100%	Beaver Lodge Trap Fabrication	95%

Significant Work Activity for next Week:

All activities in progress will continue including Coating, Ditch, Lowering In, tie-ins, backfill, cleanup and Hydrotest of the 1st 30 miles.

Comments:

Name	Date
Ty France	10/2/07