



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 13, 2006

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Larimore Station

- Continued construction of access road. Contractor nearly complete with site grading as well as started construction of the fence. Contractor finished off-site casting of concrete piers and slabs.

Penn Station

- Nothing to Report

Denbigh Station

- Nothing to Report

Blaisdell Station

- Nothing to Report

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	70%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	0%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%

Significant Work Activity for next Week:

Larimore:

Goal is to finish access road this week. Forming for on-site concrete will proceed as well as the start of installation of off site concrete. Work will continue on the fence.

Comments:

Name	Date
------	------

Edward J. Kelly

11/13/06