



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 27, 2006**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Larimore Station**

- Pump foundation backfilled. Two of 7 pipe supports installed. Fence complete.

**Penn Station**

- Nothing to Report

**Denbigh Station**

- Nothing to Report

**Blaisdell Station**

- Nothing to Report

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	90%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	0%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%

**Significant Work Activity for next Week:**

Larimore:

Building foundation to be installed and backfilled. Remaining pipe supports to be installed. Bids for mechanical work received 11/27 and expect to start in the next 2 to 3 weeks.

**Comments:**

**Name**

**Date**

Edward J. Kelly

11/27/06