



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Dec. 11, 2006**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

**Brief Description of Weekly Activities:**

**Larimore Station**

- Site Civil work complete 12/6/06 except site gravel which will be complete when remaining work is completed.

**Penn Station**

- Nothing to Report

**Denbigh Station**

- Nothing to Report

**Blaisdell Station**

- Nothing to Report

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	99%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	0%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%

**Significant Work Activity for next Week:**

Larimore:

Electric company will be setting transformer this week. Mechanical and Electrical work on hold while contracting strategy is reviewed.

**Comments:**

Name	Date
------	------

Edward J. Kelly

12/11/06