



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: April 23, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Larimore Station

- Piping prefabrication nearly completed/

Penn Station

- Stopple Locations field identified.

Denbigh Station

- Stopple Locations field identified.

Blaisdell Station

- Stopple Locations field identified.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	99%	Civil	0%
Mechanical	40%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	0%	Civil	0%
Mechanical	0%	Mechanical	0%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%

Significant Work Activity for next Week:

Larimore:

Mechanical and electrical work to commence in the field 4/30 targeting a June 25 commissioning.

Penn:

Installation of stopple isolation delayed due to poor site conditions.

Denbigh:

Installation of stopple isolation delayed due to poor site conditions.

Blaisdell:

Site work to commence.

Comments:

Name	Date
Edward J. Kelly	4/9/07