



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: June 6, 2007**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

**Brief Description of Weekly Activities:**

**Larimore Station**

- Field Mechanical and Electrical continues. Pipeline tie in is complete.

**Penn Station**

- Stopples Locations field identified.

**Denbigh Station**

- Stopples Locations field identified.

**Blaisdell Station**

- Site civil work has continues. Mechanical prefabrication commenced.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	99%	Civil	0%
Mechanical	80%	Mechanical	0%
Electrical	70%	Electrical	0%
Clean-up	0%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	0%	Civil	70%
Mechanical	0%	Mechanical	40%
Electrical	0%	Electrical	0%
Clean-up	0%	Clean-up	0%

**Significant Work Activity for next Week:**

Larimore:

Mechanical and electrical work to continue targeting a June 25 commissioning.

Penn:

Installation of stopples isolation delayed due to poor site conditions.

Denbigh:

Installation of stopples isolation delayed due to poor site conditions.

Blaisdell:

Foundation work to continue. Mechanical prefabrication to continue. Targeting June 18 to start

mechanical and electrical field work.

**Comments:**

<b>Name</b>	<b>Date</b>
Edward J. Kelly	6/6/07